

<b>Observation Number:</b>	201804453
<b>Originator:</b>	
<b>Date Created:</b>	06-Apr-2018
<b>Business Unit:</b>	AS EAAA
<b>Business Group:</b>	Capital Projects EAAA
<b>Project/Office:</b>	SPIN - CONTRAST MEDIA PLANT EXPANSION
<b>Service Line:</b>	SERC
<b>Site/Office Name:</b>	Spin- CMPE Site
<b>Work Related or Non-Work Related Observation?:</b>	Work Related
<b>Exact Location or Project of Act/Condition/Safe Behaviour:</b>	Durante lavorazione in torre B7 piano 3 accanto a ringhiera di balconata, si piazzavano travi in legno vicino al bordo della balconata, su trabattello correttamente installato, dovutamente segregato e segnalato.
<b>Observation Type:</b>	Unsafe Condition
<b>Observer Name:</b>	sergi domenico
<b>Observer Email Address:</b>	domenico.sergi@woodplc.com
<b>Stakeholder:</b>	Wood
<b>Observation Date:</b>	06-Apr-2018
<b>Observation Time:</b>	11:45
<b>Observation Close Date:</b>	06-Jun-2018
<b>Details of safety observation:</b>	Area sottostante di libero accesso anche se limitato alle maestranze di progetto tutte impregnate al momento dell'osservazione al piano 3. Richiesto di delimitare l'area al piano terra di possibile caduta materiale.
<b>Immediate action taken:</b>	Area evidenziata e interdetta al passaggio mezzo fettucciato e cartelli
<b>Supporting Information:</b>	
<b>Feedback required?:</b>	No